

**PAEKĀKĀRIKI COMMUNITY BOARD**  
**MATTERS UNDER ACTION**  
As at 24 November 2015

Matters Under Action					
Item	Date Raised	Target Date	Matter	Responsible Officer	Action/Progress
1.	1/10/2013	January 2016	SH1 speed thresholds	Group Manager, Infrastructure Services	NZTA was currently working through the process of moving the 70kph signs.
2.	29/1/2013	December 2015	Coastal protection upgrade	Coastal & Stormwater Asset Manager	<p><b>Progress to date:</b></p> <ul style="list-style-type: none"> <li>➤ Council approved the project and the funding for the new seawall</li> <li>➤ Gained formal approval from the Community Board to proceed with the detailed design and Resource Consent application</li> <li>➤ Had a pre-lodgment meeting with GWRC regarding the Resource Consent application and now in the process of engaging a specialist to add Coastal processes (Revised date to submit the application – end December 2015)</li> <li>➤ RFP is being prepared to engage a Professional Service provider for the detailed designs and construction supervision (this engagement is for 4.5 years and therefore will be publicly advertised)</li> </ul>
	2/6/2015	December 2015	Tilley Road flooding	Coastal & Stormwater Asset Manager	<p><b>Network upgrades:</b></p> <p>Physical works contract awarded in June for structural lining and three (3) lines completed. This contract was closed off with both parties agreement.</p> <p>Three lines already completed were the most critical lines.</p> <p>GWRC has concluded their investigation on the complaints related to the spill to Wainui Stream and advised there was insufficient evidence to determine the source of contamination.</p>

## Matters Under Action

Item	Date Raised	Target Date	Matter	Responsible Officer	Action/Progress
3.	14/7/2015	February 2016	Beach Road parking	Group Manager Infrastructure Services	Council would be providing parking options for the Board to consider and as part of the process, there would be community consultation.
4.	14/7/2015	January 2016	QE Park Cycleway:	CWB Programme Manager	<p>The Council has commissioned Downers to begin construction of the Poplar Avenue crossing from 2 November 2015 and completion is expected within 2-3 weeks. Some delays expected due to delivery time of motorcycle barriers and availability of lin marking sub contractors</p> <p>Council has engaged Rapid Earthworks to undertake construction of the cycleway between Tilley Road and the new footbridge over the Wainui Stream. Bulk earthworks to Tilley Road will be completed by 17 November and basecourse finished by 20 November. Sealing is expected to be completed by mid- late December.</p> <p>Hydro seeding is underway but regrassing of the cut batters is a concern heading into summer.</p> <p>The Rainbow Court to Poplar Avenue section will open once Council have finished the Poplar Avenue crossing works. The section between Rainbow and Whareroa Road was opened on Labour weekend.</p> <p>The official opening for Te Ara o Whareroa is scheduled for Saturday, 23 January 2016 at Mackays Crossing.</p>