

PAEKĀKĀRIKI COMMUNITY BOARD
MATTERS UNDER ACTION
As at 2 February 2016

Matters Under Action					
Item	Date Raised	Target Date	Matter	Responsible Officer	Action/Progress
1.	1/10/2013	April 2016	SH1 speed thresholds	Group Manager, Infrastructure Services	The NZTA regional office are awaiting advice from National Office regarding moving the threshold. All speed limit changes have been put on hold (unless very urgent) until the new speed management policy document has been finalised following public consultation.
2.	29/1/2013	April 2016	Coastal protection upgrade	Coastal & Stormwater Asset Manager	<p>Progress to date:</p> <ul style="list-style-type: none"> ➤ Council approved the project and the funding for the new seawall ➤ Gained formal approval from the Community Board to proceed with the detailed design and Resource Consent application ➤ Had a pre-lodgement meeting with GWRC regarding the Resource Consent application and GWRC requested to add coastal processes to the Resource Consent application. Engaged a coastal engineering specialist and this action was completed in end December 2015. ➤ Revised date to submit the Resource Consent application is February 2016. GWRC indicated that this will be a notified consent. ➤ RFP is being prepared to engage a Professional Service provider for the detailed designs and construction supervision (this engagement is for 4.5 years and therefore will be publicly advertised)

Matters Under Action

Item	Date Raised	Target Date	Matter	Responsible Officer	Action/Progress
	2/6/2015	2016	Tilley Road flooding	Coastal & Stormwater Asset Manager	<p>Network upgrades: Physical works contract awarded in June for structural lining and three (3) lines completed. This contract was closed off with both parties agreement.</p> <p>Three lines already completed were the most critical lines.</p> <p>GWRC has concluded their investigation on the complaints related to the spill to Wainui Stream and advised there was insufficient evidence to determine the source of contamination.</p>
3.	14/7/2015	April 2016	Beach Road parking	Group Manager Infrastructure Services	A consultant will undertake preliminary work and provide parking options for the Board to consider. As part of the process, there would be community consultation.
4.	14/7/2015	February 2016	QE Park Cycleway:	CWB Programme Manager	<p>Downers completed the Poplar Avenue crossing before the end of December 2015. The installation of motorcycle barriers on behalf of GWRC has caused concern with members of the Raumati and Paekākāriki community and GWRC are in the process of installing button operated pedestrian gates that will be operational during park opening hours to address access issues arising from the installation of the motorcycle barriers.</p> <p>Rapid Earthworks have completed cycleway construction of the cycleway between Tilley Road and the new footbridge over the Wainui Stream before the end of December.</p> <p>The official opening for Te Ara o Whareroa is scheduled for 10am Saturday, 23 January 2016 at Mackays Crossing.</p>