

PAEKĀKĀRIKI COMMUNITY BOARD
MATTERS UNDER ACTION
As at 6 October 2015

Matters Under Action					
Item	Date Raised	Target Date	Matter	Responsible Officer	Action/Progress
1.	1/10/2013	September 2015	SH1 speed thresholds	Group Manager, Infrastructure Services	NZTA was currently working through the process of moving the 70kph signs.
2.	29/1/2013	July 2015	Coastal protection upgrade	Coastal & Stormwater Asset Manager	<p>Progress to date:</p> <ul style="list-style-type: none"> ➤ Council approved the project and the funding for the new seawall ➤ Gained formal approval from the Community Board to proceed with the detailed design and Resource Consent application ➤ Preparation of the Resource Consent application (draft) ➤ Review of the Resource Consent Application (In progress) ➤ Commenced initial action on preparation of a Request For Proposal (RFP) to engage a Professional Service provider for the detailed designs and construction supervision (this engagement is for 4.5 years and therefore will be publicly advertised) <p>Actions Planned:</p> <ul style="list-style-type: none"> ➤ Lodgment of the Resource Consent application to Greater Wellington Regional Council (by end October 2015) ➤ Request For Proposal to the open market to select a professional services provider for the detailed designs and construction supervision (by End December 2015)
	2/6/2015	December 2015	Tilley Road flooding	Coastal & Stormwater Asset Manager	<p>Network upgrades:</p> Physical works contract awarded in June for structural lining and three (3) lines completed. Contract was "on hold" for a period of time as a result of some

Matters Under Action

Item	Date Raised	Target Date	Matter	Responsible Officer	Action/Progress
					<p>stream contamination. It has now been decided not to proceed with this contract. 3 lines already completed were the most critical lines. Council will close off the current contract and re assess the performance of the remaining assets (pipes, manholes and the sumps) and then will decide on the future actions.</p> <p>Other tasks planned for future years:</p> <ul style="list-style-type: none"> ➤ Preparation of Paekākāriki freshwater management plan ➤ Carrying out a feasibility study on realignment of Tepuka Stream ➤ Considering the option of purchasing the land ➤ Preparation of a stormwater catchment management plan for Paekākāriki catchment <p>Note: Implementation of above tasks/ actions are subject to availability of funding.</p>
3.	14/7/2015	14/12/2015	Beach Road parking	Group Manager Infrastructure Services	Council would be providing parking options for the Board to consider and as part of the process, there would be community consultation.
4.	14/7/2015	October 2015	Kiwirail proposal	Roading Traffic Engineer	Completed.
5.	14/7/2015	17/11/2015	QE Park Cycleway:	CWB Programme Manager	<p>Earthworks have been completed for 5 km and basecourse down for 3.5 km. Sealing will be completed from Poplar Avenue to Whareroa Road by the end of this week.</p> <p>Earthworks to Tilley Road will be completed by 14 October and basecourse finished by the end of October. Sealing would be completed by mid-November. Hydro seeding was happening along much of the trail this week.</p> <p>Rainbow Court to Poplar Avenue will remain closed until Council</p>

Matters Under Action

Item	Date Raised	Target Date	Matter	Responsible Officer	Action/Progress
					have finished crossing work, as that entrance is currently unsafe. The rest of the trail will be open early.