PARAPARAUMU/RAUMATI COMMUNITY BOARD – MATTERS UNDER ACTION REGISTER AS AT 17 OCTOBER 2017

SHORT TERM

Date raised	Origin	Item	Officer responsible	Progress	Estimated date of completion	Report back
14/07/15	PRCB meeting	Raumati Road corridor work (including Weka Road Triangle)	Programme Manager CWB	The project is complete and Council staff are currently working through the snag (defects) list. A post-construction safety audit is programmed for next week. It is anticipated that an existing concrete streetlight pole will be replaced with a frangible (safe hit) pole; the audit will identify any other safety related items that need to be addressed.	August 2017	
June 2016	RSRA	Plantings at Poplar Avenue	Parks and Recreation Manager	GWRC has advised the best way forward would be for the PRCB to make a submission to the upcoming review of the Parks Network Plan, which guides the management and development of Queen Elizabeth Park. This process will start in this calendar year with the publication of a Discussion Document, raising topics of interest in relation to the park and inviting interested groups and members of the public to comment. This will inform development of a Draft Plan, which will be subject to further submissions. GWRC's Parks Planner has registered the PRCB's interest in this matter and will advise the timeframes once they are finalised.	ТВА	
21/03/17	PRCB meeting	Identifying a location in Paraparaumu which could serve as a memorial to the late Very Reverend John Murray.	Dependent on location selected	It is hoped that a report can be brought to the December meeting of this Board.		
09/05/17	PRCB meeting	Public seating	Dependant on location selected	The Community Board needs to identify where seats are required and staff can investigate those suggestions.		
01/08/17	PRCB meeting	Noise from Kaitawa Reserve basketball court	Parks and Recreation Manager	The new backboard is due to be installed by the end of October.		

1

PARAPARAUMU/RAUMATI COMMUNITY BOARD – MATTERS UNDER ACTION REGISTER AS AT 17 OCTOBER 2017

LONG TERM

Date raised	Origin	Item	Officer responsible	Progress	Estimated date of completion	Report back
Mid 2015	LTP 2015-35	Redevelopment of the Raumati pool building	Parks and Recreation Manager	In the present Long Term Plan this work is scheduled for 2018 – 2020. Timeframes will be reviewed as part of the LTP review.	2020	
Mid 2015	LTP 2015-35	Investment in a Performing Arts Centre ¹	Property Services Manager	Negotiations have been concluded. The next step is to present the draft funding and access agreement to Council for consideration.	Due 2017	
17/07/12	Raumati South Residents Association – public speaking at PRCB meeting	Reduced speed through Raumati South Village	Roading Network Planning Team Leader	 The confirmed list of roads for Paraparaumu/Raumati is: Maungakotukutuku, Waterfall, Valley, Poplar Ave wets of Matai, Raumati & Matatua near shops, Rongamau, Nikau Palm, Killalea, Greendale, Sea Poppy and Greendale. The time frame is: Engagement and technical review – currently underway; will include traffic surveys at Poplar Avenue and Margaret Road Formal consultation – early 2018 Council decision and implementation of the speed limit – late March/April 2018 	March/April 2018	
17/07/12	PRCB meeting	Town Centres Project	Infrastructure Programme Delivery Manager	 Paraparaumu town centre transformation Work is almost finished on the upgrade of the Kāpiti Lights area. We're currently working on two sites: the Coastlands Parade laneway and the area connecting Coastlands with Kāpiti Lights. We're aiming to finish work on these two stages in late October, subject to weather. The areas will be progressively opened as the work is completed. Coastlands Parade laneway Paving is mostly finished with just small edges and tidying up work to do. Planting has started with lots more small plants and mulch still to go in. Next steps include sealing the pavers and installing the seating. 	Ongoing	

¹ Subject to an appropriate agreement about the community use of the centre

Date raised	Origin	Item	Officer responsible	Progress	Estimated date of completion	Report back
				MuralThe building walls in the laneway are currently being prepared before the mural installation can begin. Installation is weather dependent, but we are hoping to have the mural started before the end of the month.Coastlands/Kāpiti Lights connection 		
_	PRCB meeting	Expressway Update	PRCB members	 At the PRCB meeting of 22 November 2016 the following appointments were made: NZTA Expressway Community Liaison Group – Jonny Best appointed as representative, Guy Burns appointed as alternative representative NZTA Neighbourhood Impact Forum for Leinster Avenue – Kathy Spiers appointed as representative NZTA Neighbourhood Impact Forum for Makarini Street – Bernie Randall appointed as representative A verbal update from each representative will be provided at the meeting. 	Ongoing	
June 2016	Board Chair	 Redevelopment Plan for Maclean Park, including: Public Art Kapiti Island Customised Departure Facility Installation of traffic calming device(s) and a pedestrian crossing in the Marine 	Parks and Recreation Manager	Submissions on the draft Maclean Park Management Plan closed on 3 October and a total of 108 submissions were received. Hearings of submitters will be at the 19 October Council meeting. Officers will make proposed changes to the plan based on submissions received. The Public Art decision is awaiting adoption of the Management Development Plan. Council's Access and Transport team has previously	Ongoing	

Date raised	Origin	Item	Officer responsible	Progress	Estimated date of completion	Report back
		Parade/Howell Road area		concluded that the current road layout does not allow for any physical works. However if the Maclean Park redevelopment results in traffic impacts, the matter will be revisited.		
Mid 2015	LTP 2015-35	Development of Otaraua Park	Parks and Recreation Manager	Council staff are currently looking at options for secondary access to the park to cater for future demands. This needs to be finalised before moving the plan to the next phase.	2017/18	