## STATEMENT DRAINAGE WORK INSTALLED



**Construction Review** 

Send or deliver this form to: Kapiti Coast District Council, 175 Rimu Road, Paraparaumu 5032; Private Bag 60601, Paraparaumu 5254 For enquiries, phone 04 296 4700 (Toll Free: 0800 486 486)

| TO BE COMPLETED BY THE INSTALLER   |  |
|--|--|
| Issued by:   |  |
| Registration number:   |  |
| Tick applicable  |  |
|  | In respect of: Stormwater Drains installed in accordance with E1 AS1 as shown on the approved plans or as per the attached amended plan.                         |
|  | In respect of: Private Sewer Drains installed in accordance with G13 AS2 or AS/NZS 3500 .2.2 as shown on the approved plans or as per the attached amended plan. |
| Installed at:  |  |
| Building Consent No:   |  |
| As a certified drainlayer, currently holding an annual practicing license, I certify that I, or personnel under my control, have carried out the installation of the above system and I believe on reasonable grounds that the installation complies with the New Zealand Building Code. |  |
| Name:  | Signature:   |
| Address:   | Date:  |
| Phone:   | Fax:   |
| Mobil:   | Email:   |
| <b>Note:</b> Fully dimensioned as built drain plan to be supplied.(scale 1:100) Drains may be laid and backfilled without inspection provided that the drain is left under test with a min of 1.0 m head and the inspection at the lateral left exposed.                                 |  |
| Kāpiti Coast District Council Office Use Only  |  |
| Statement author authenticated and current registration verified. Verification and Registration checked through public register on www.pgdb.co.nz.   |  |
| Name:  |  |
| Signature:   | Date:  |